

| ID | Task Name  | Duration       | Start               | Finish             | Aug '23 | Sep '23 | Oct '23 | Nov '23 | Dec '23 | Jan '24 | Feb '24 | Mar '24 | Apr '24 | May '24 | Jun '24 | Jul '24 | Aug '24 | Sep '24 | Oct '24 | Nov '24 |
|----|--|----------------|---------------------|--------------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 1  | <b>Data Collection and Base Mapping</b>                              | <b>30 days</b> | <b>Mon 11/27/23</b> | <b>Fri 1/5/24</b>  |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 2  | Topographic Survey   | 22.38 days     | Mon 11/27/23        | Fri 1/5/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 3  | <b>Concept Design and Permit Approach Confirmation</b>               | <b>38 days</b> | <b>Mon 1/8/24</b>   | <b>Wed 2/28/24</b> |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 4  | Existing Conditions Review and Internal Concept Design Discussion    | 14 days        | Mon 1/8/24          | Thu 1/25/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 5  | Concept Design QA/QC Review  | 2 days         | Mon 1/29/24         | Tue 1/30/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 6  | Concept Design Reviewing Meeting with BCPUD                          | 1 day          | Fri 2/9/24          | Fri 2/9/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 7  | Meeting w/County, BCPUD, and BKF                                     | 1 day          | Fri 2/23/24         | Fri 2/23/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 8  | BCPUD to Present Concept Design to Board                             | 0 days         | Wed 2/28/24         | Wed 2/28/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 9  | <b>30% Construction Documents</b>                                    | <b>17 days</b> | <b>Thu 2/29/24</b>  | <b>Fri 3/22/24</b> |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 10 | 30% Drawings and Preliminary Cost Opinion                            | 12 days        | Thu 2/29/24         | Fri 3/15/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 11 | 30% Drawings   | 7 days         | Thu 2/29/24         | Fri 3/8/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 12 | Preliminary Cost Opinion   | 7 days         | Thu 2/29/24         | Fri 3/8/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 13 | 30% QA/QC Review   | 4 days         | Mon 3/11/24         | Thu 3/14/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 14 | 30% Construction Documents to BCPUD                                  | 0 days         | Fri 3/15/24         | Fri 3/15/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 15 | BCPUD Review 30% Drawings and Preliminary Cost Opinion               | 5 days         | Mon 3/18/24         | Fri 3/22/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 16 | BCPUD to Present 30% Design to Board                                 | 0 days         | Wed 3/20/24         | Wed 3/20/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 17 | 30% Construction Documents Review Meeting with BCPUD                 | 1 day          | Fri 3/22/24         | Fri 3/22/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 18 | <b>75% Construction Documents</b>                                    | <b>20 days</b> | <b>Mon 3/25/24</b>  | <b>Fri 4/19/24</b> |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 19 | 75% Drawings, Cost Opinion, and Preliminary Technical Specifications | 10 days        | Mon 3/25/24         | Fri 4/5/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 20 | 75% Drawings   | 10 days        | Mon 3/25/24         | Fri 4/5/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 21 | 75% Cost Opinion   | 5 days         | Mon 3/25/24         | Fri 3/29/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 22 | Preliminary Technical Specifications                                 | 5 days         | Mon 3/25/24         | Fri 3/29/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 23 | 75% QA/QC Review   | 4 days         | Mon 4/1/24          | Thu 4/4/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |

| ID | Task Name   | Duration        | Start              | Finish              | Aug '23 | Sep '23 | Oct '23 | Nov '23 | Dec '23 | Jan '24 | Feb '24 | Mar '24 | Apr '24 | May '24 | Jun '24 | Jul '24 | Aug '24 | Sep '24 | Oct '24 | Nov '24 |
|----|---|-----------------|--------------------|---------------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 24 | 75% Construction Documents to BCPUD                       | 0 days          | Fri 4/5/24         | Fri 4/5/24          |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 25 | BCPUD Review of 75% Construction Documents                | 7 days          | Mon 4/8/24         | Tue 4/16/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 26 | BCPUD to Present 75% Design to Board                      | 0 days          | Wed 4/17/24        | Wed 4/17/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 27 | 75% Construction Documents Review Meeting with BCPUD      | 1 day           | Fri 4/19/24        | Fri 4/19/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 28 | <b>100% Construction Documents</b>                        | <b>25 days</b>  | <b>Mon 4/22/24</b> | <b>Fri 5/24/24</b>  |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 29 | 100% Drawings, Cost Opinion, and Technical Specifications | 10 days         | Mon 4/22/24        | Fri 5/3/24          |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 30 | 100% Drawings   | 10 days         | Mon 4/22/24        | Fri 5/3/24          |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 31 | 100% Cost Opinion   | 5 days          | Mon 4/22/24        | Fri 4/26/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 32 | 100% Technical Specifications                             | 5 days          | Mon 4/22/24        | Fri 4/26/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 33 | 100% QA/QC Review   | 4 days          | Mon 5/6/24         | Thu 5/9/24          |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 34 | 100% Construction Documents to BCPUD                      | 0 days          | Fri 5/10/24        | Fri 5/10/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 35 | BCPUD Review of 100% Construction Documents               | 7 days          | Mon 5/13/24        | Tue 5/21/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 36 | BCPUD to Present 100% Design to Board                     | 0 days          | Wed 5/22/24        | Wed 5/22/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 37 | 100% Construction Documents Review Meeting with BCPUD     | 1 day           | Fri 5/24/24        | Fri 5/24/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 38 | <b>Bid Documents</b>                                      | <b>100 days</b> | <b>Mon 5/27/24</b> | <b>Fri 10/11/24</b> |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 39 | Bid Package Updates prior to Bid                          | 5 days          | Mon 5/27/24        | Fri 5/31/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 40 | Bid Package Documents to BCPUD                            | 0 days          | Fri 5/31/24        | Fri 5/31/24         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 41 | BCPUD to Advertise Project for Bid                        | 20 days         | Mon 9/16/24        | Fri 10/11/24        |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |
| 42 | <b>Construction Phase</b>                                 | <b>13 wks</b>   | <b>Mon 8/4/25</b>  | <b>Fri 10/31/25</b> |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |         |

